



**GOVERNMENT OF KHYBER PAKHTUNKHWA
LOCAL GOVERNMENT, ELECTIONS & RURAL
DEVELOPMENT DEPARTMENT**



PO(LGERD)/17713347242235030/2026

28-01-2026 12:58 PM

SUMMARY FOR THE CHIEF MINISTER

Subject PESHAWAR REVITALIZATION PLAN

A meeting was held on November 24, 2025, chaired by the Chief Secretary, Khyber Pakhtunkhwa, regarding the Peshawar Revitalization Plan. The chair directed the formulation of a detailed implementation plan, the identification of sustainable funding sources, and the alignment of the project with a Smart City Framework (Smart Mobility, Smart Infrastructure, and Smart Environment).

2. In pursuance of these directives, the Local Government Department was designated as the focal point to:

I. Identify infrastructure and urban renewal projects aligned with the Revitalization Plan.

II. Conduct rigorous evaluations of proposals based on technical soundness, financial viability, environmental sustainability, and expected citizen impact.

III. Recommend funding streams, including the Annual Development Plan (ADP), Donor Assistance, Public-Private Partnerships (PPP), and local resource mobilization.

IV. Ensure compliance with P&D rules and procurement regulations while maximizing cost-effectiveness.

V. Prioritize projects for submission, detailing objectives, justifications, timelines, and resource requirements.

3. Following a series of consultative meetings with key stakeholders, including the PDA, WSSP, LCB, C&W, Irrigation, and PHED, a prioritized portfolio of high-visibility projects has been identified. These interventions are aligned with institutional capacity and are designed to yield measurable service-delivery outcomes within a stipulated timeframe. Consequently, the following projects are proposed for execution by June 2026, focusing on inter-departmental coordination and outcome-based delivery:

Peshawar Development Authority (PDA)

S#	Project Name	Proposed date of Commencement/ Ground Breaking	Tentative Construction Cost (Rs. in Million)	Funds Required in the CFY (Rs. in Million)
1	Construction of Northern Section of Ring Road (Missing Link) from Warsak Road to Nasir Bagh Road (Phase-II – Remaining Components)	01-03-2026	9,841	5,000
2	Installation/Rehabilitation of Electric Poles/Lights, Cabling, etc. (Ring Road, GT Road, Jamrud Road)	01-03-2026	500	500
3	Construction of underpasses on University Road, Ramdas-Chungi and Lahori Chowk (ADP)	01-03-2026	14,000	5,000
4	Miyawaki Urban Forests and Smart Artificial Forest	15-03-2026	525	525
5	Construction of Underpasses at Traffic Hotspots on Ring Road	15-03-2026	9,990	7,000

	(ADP)			
6	Uplifting of Existing 34 no. Parks	15-04-2026	1,000	600
7	Upgrading/Uplifting Major Arterial Roads of Peshawar City (35 Roads)	16-04-2026	19,905	5,000
8	Undergrounding PESCO Supply cabling (Pir Zakuri to Karkhano)	11-05-2026	5,246	2,000
9	Construction of Link Road (Hayatabad Industrial Estate to Northern Bypass and Frontier Road) (ADP)	25-05-2026	3,500	2,000
10	Construction of Ring Road Missing Link (Nasir Bagh to RMT) (Phase-III)	01-07-2026	9,462	500
11	Development of Theme Park	15-08-2026	2,314	200
12	Development of Hi-tech Children Park	15-08-2026	750	750
13	Construction of Pir-Zakori Cloverleaf Interchange	15-10-2026	18,000	200
14	F/S Transport Modelling and Public Transport	03-03-2026	90	90
15	F/S Uplifting, Conservation and Restoration of Walled City	04-03-2026	57	57
16	F/S of Frame of Peshawar	05-03-2026	30	30
Sub-Total (I)			95,210	29,452

Local Council Board (LCB)

17	Procurement of Additional Funeral Vehicles	15-03-2026	175	175
18	Installation of New & Repair of old Street Lights	18-03-2026	300	300
19	Establishment of four Slaughterhouses	25-10-2026	1,000	500
20	Establishment of Fruit & Vegetable Markets	25-10-2026	2,500	1,400
Sub-Total (II)			3,975	2,375
Grand Total (I+II)			99,185	31,827

4. In view of the urgent need to revitalize Peshawar's urban infrastructure and municipal services, the Chief Minister, Khyber Pakhtunkhwa, is requested to accord approval for the Peshawar Revitalization Plan Schemes at a total estimated cost of Rs. 99.185 billion, to be implemented as

ADP/Non-ADP initiative, comprising an ADP component of **Rs. 27.490 billion** and a Non-ADP component of **Rs. 71.695 billion**

5. To ensure accelerated execution, it is further requested that a sum of Rs. 31.827 billion be approved, allocated, and released during the current financial year (up to June 2026). This allocation includes Rs. 17.827 billion from Non-ADP and Rs. 14.000 billion from the ADP. Against the required ADP share, the current allocation stands at Rs. 380 million; therefore, it is further requested that the remaining balance be provided through re-appropriation to ensure the timely commencement of these high-impact projects. This release will ensure visible improvements in urban mobility, heritage conservation, and the overall livability of the provincial capital
6. In light of the above, the proposal at Para 4 & 5/N is submitted for the kind approval of the Chief Minister, Khyber Pakhtunkhwa. It is further proposed that the matter be placed before the Provincial Cabinet for formal consideration and ratification
7. Finance and P&D Departments may add their views enroute, please.



(ZAFAR UR ISLAM)
SECRETARY LOCAL GOVERNMENT,
ELECTIONS & RURAL DEVELOPMENT
28-01-2026

MINISTER - LOCAL GOVERNMENT, ELECTIONS & RURAL DEVELOPMENT

8. It is worth mentioning that Peshawar revitalisation plan is not limited to amount mentioned in para 3/s, it is the part of local government within the plan, rest of dept will move their own scheme through summary which come under pesh revitalisation plan



(MEENA KHAN)
MINISTER LOCAL GOVERNMENT,
ELECTIONS & RURAL DEVELOPMENT
01-02-2026

SECRETARY - FINANCE

9. The instant summary has been examined. At the outset, it is respectfully stated that the initiative reflected in the summary is recognized as a serious and well-intentioned effort aimed at addressing priority development needs of the Province. Finance Department remains fully cognizant of the strategic importance of such initiatives and supports their progression within the framework of sound planning, prioritization, and fiscal sustainability.
10. In this context, Para-2 of the summary indicates that the Administrative Department had envisaged undertaking, in coordination with Planning & Development Department, a broad-based appraisal of the proposed projects, with due regard to their technical soundness, financial viability, and alignment with sectoral as well as provincial development priorities. The summary also reflects an intent to explore appropriate financing avenues, including donor support and Public-Private Partnership (PPP) modalities, where considered feasible.

11. As reflected in Para-3 of the summary, a consolidated list of twenty (20) projects, with an aggregate estimated cost of Rs. 99.18 billion and a funding requirement of Rs. 31.82 billion for the current financial year, has been placed for consideration. In order to facilitate further processing, it may be helpful to situate these proposals within a clearly articulated technical prioritization framework, along with an accompanying fiscal adjustment approach, in coordination with Planning & Development Department.

12. It is further observed that schemes at Serial Nos. 3, 7, and 13 involve individual project costs exceeding Rs. 10.00 billion, which fall within the ambit of the Central Development Working Party (CDWP). Accordingly, detailed technical scrutiny, feasibility validation, and procedural compliance by Planning & Development Department would be essential prior to further consideration.

13. In terms of Para-4.4 of the KP Project Manual, all development projects with a cost of Rs. 500 million and above are required to be supported by duly completed feasibility studies. In this regard, it would be appropriate for Planning & Development Department to examine the readiness, sequencing, and prioritization of the proposed projects, in consultation with the Administrative Department, before the matter is taken up for financial appraisal.

14. It is also noted that feasibility studies relating to the schemes at Serial Nos. 3 and 9 of the table in Para-3 of the summary were approved by the PDWP on 24-10-2025 and 18-11-2025, respectively; however, the summary does not clarify the completion status, outcomes, or implementation readiness emerging from these studies.

15. From an overall fiscal management perspective, it is submitted that the size of the Annual Development Programme (ADP) for the current financial year has already expanded from the originally approved Rs. 195.000 billion to Rs. 223.703 billion, following the release of supplementary grants amounting to Rs. 28.703 billion. Furthermore, additional supplementary grant cases, aggregating approximately Rs. 21.000 billion, are either approved or under process, which may further enhance the ADP size to around Rs. 244.704 billion. The sector-wise details presently available with Finance Department are appended as [Annex I](#) for reference.

16. In view of the above fiscal context, and considering that inclusion of the projects under the instant initiative, along with those reflected in Para-7 above, would potentially increase the current year development portfolio to approximately Rs. 276.524 billion, it is respectfully submitted that creation of fiscal space would be a necessary prerequisite for taking the initiative forward in a sustainable manner.

17. Accordingly, it is proposed that Planning & Development Department may undertake a comprehensive evaluation of all projects proposed under this initiative in consultation with the administrative department, including those already forming part of the current year's ADP, with a view to:

- a. Assessing their technical readiness, feasibility, and implementation & release timelines;
- b. Identifying possibilities of intra-sectoral and inter-sectoral re-appropriations within the approved current year developmental portfolio/ADP, including non-ADP projects; and
- c. Rationalizing current year allocations, where feasible, so as to create the requisite fiscal space for accommodating the present initiative without undermining overall fiscal discipline.

18. In view of the foregoing, while Finance Department fully appreciates the intent and urgency of the initiative, it is respectfully submitted that substantive financial comments and commitments may be more appropriately offered after Planning & Development Department has completed the above evaluative and re-alignment exercise.

19. The instant summary is, therefore, forwarded to Planning & Development Department for necessary examination and appropriate action at their end. Upon completion of the requisite technical evaluation, prioritization, and fiscal realignment exercise, Planning & Development Department may kindly furnish its technical inputs at the earliest convenience, so as to enable Finance Department to offer its considered views and facilitate onward submission of the case to the competent forum in a timely manner.



(CAPT (R) KAMRAN AHMED AFRIDI)

SECRETARY FINANCE

06-02-2026

ADDITIONAL CHIEF SECRETARY - PLANNING & DEVELOPMENT

20. The summary proposal and comments offered by Finance Department have been examined. The proposal wise current status and associated remarks are as under:

Table – I

(Rs. in Million)

S#	Project Name	Tentative Construction Cost (Rs. in Million)	Source of funding	Current Status	Remarks		
1	Construction of Northern Section of Ring Road (Missing Link) from Warsak Road to Nasir Bagh Road (Phase-II – Remaining Components)	9,841.00	Non-ADP	The draft PC-I was discussed in Pre-PDWP meeting on 29.01.2026. The improved version will be furnished by PDA/ LGE&RDD for consideration of PDWP.	The proposal is supported for completion of Missing Link of Ring Road in between Warsak Road to Nasir Bagh. Will be processed for consideration of PDWP once Local Government departments submits replies to the observations alongwith corrected PC-1.		
2	Installation/Rehabilitation of Electric Poles/Lights, Cabling, etc. (Ring Road, GT Road, Jamrud Road)	500.00	Non- ADP	PC-I proposal received in P&DD & under scrutiny.	Will be processed for consideration of PDWP upon		

					completion of scrutiny .		
3	Construction of undpasses on University Road, Ramdas-Chungi and Lahori Chowk (ADP)	14,000.00	F/S scheme in ADP 2025-26	PC-II approved by PDWP on 18-11-2025 at a cost of Rs.50.00 (M).	On completion of feasibility study and detail designing, the project proposal may be included in the ADP 2026-27.		
4	Miyawaki Urban Forests and Smart Artificial Forest	525.00	Non-ADP	PC-I proposal pending with PDA/LGE&RDD.	Will placed before he PDWP once Draft PC-1 is recieved and secrutinized		
5	Construction of Underpasses at Traffic Hotspots on Ring Road (ADP)	9,990.00	ADP	Pre-PDWP held on 29.01.2026 at a cost of Rs.9935.745 (M). corrected PC-I to be furnished by Administrative Department.	The corrected proposal will be submitted to PDWP for consideration.		
6	Uplifting of Existing 34 no. Parks	1,000.00	Non-ADP	PC-I proposal pending with Administrative Department.	The proposal may be prepared and furnished for scrutiny and subsequent placement before the PDWP for consideration.		
7	Upgrading/Uplifting Major Arterial Roads of Peshawar City (35 Roads)	19,905.00	Non-ADP	PC-I proposal pending with Administrative Department.	The proposal may be furnished for scrutiny and subsequent placement before the PDWP for consideration.		
8	Undergrounding PESCO Supply cabling (Pir Zakuri to Karkhano)	5,246.00	Non-ADP	PC-II approved by PDWP on 06.2.2026 at a	On completion of feasibility study and detailed		

				cost of Rs. 20.72 (M) from MSD sector scheme.	designing, the project proposal may be submitted for scrutiny and placement before the PDWP		
9	Construction of Link Road (Hayatabad Industrial Estate to Northern Bypass and Frontier Road) (ADP)	3,500.00	F/S Scheme included in ADP	PC-II approved by PDWP on 24.10.2025 at a cost of Rs. 29.253 (M).	On completion of feasibility study and detail designing, the project proposal may be included in the ADP 2026-27.		
10	Construction of Ring Road Missing Link (Nasir Bagh to RMT) (Phase-III)	9,462.00	Non-ADP	No concept has been shared with P&DD.	Feasibility study and detailed designed may be carried out for inclusion in next year ADP.		
11	Development of Theme Park	2,314.00	Non-ADP	PC-II approved by PDWP on 06.02.2026 at a cost of Rs. 27.57 (M)	On completion of feasibility study and detailed designing, the project proposal may be furnished for scrutiny and placement before the PDWP for consideration.		
12	Development of Hi-tech Children Park	750.00	Non-ADP	PC-II approved by PDWP on 06.02.2026 at a cost of Rs. 12.72 (M)	On completion of feasibility study and detailed designing, the project proposal may be furnished for scrutiny and placement before the PDWP		
13	Construction of Pir-Zakori	18,000.00	Non-ADP	No concept has	May be restricted		

	Cloverleaf Interchange			been shared with P&DD.	to feasibility study & detail designing in the CFY 2025-26.		
14	F/S Transport Modelling and Public Transport	90.00	Non-ADP	No concept has been shared with P&DD.	May be considered for inclusion in the ADP 2026-27.		
15	F/S Uplifting, Conservation and Restoration of Walled City	57.00	Non-ADP	No concept has been shared with P&DD.	May be considered for inclusion in the ADP 2026-27.		
16	F/S of Frame of Peshawar	30.00	Non-ADP	No concept has been shared with P&DD.	May be considered for inclusion in the ADP 2026-27.		
	Sub Total (I)	95,210.00					
		Local Council Board (LCB)					
17	Procurement of Additional Funeral Vehicle	175.00	Non-ADP	No concept has been shared with P&DD.	Grant in aid may be provided from the current budget during the current financial year or may be considered for inclusion in the ADP 2026-27.		
18	Installation of New & Repair of old Street Lights	300.00	Non-ADP	No concept has been shared with P&DD.	The proposed intervention is a part of every existing uplift and beautification scheme or may be considered for inclusion in the ADP 2026-27.		
19	Establishment of four Slaughterhouses	1,000.00	ADP	No concept Note has been shared with P&D	The proposal will be examined and scrutinised		

				department	before submission to PDWP			
20	Establishment of Fruit & Vegetable Markets	2,500.00	Non-ADP	One on-going scheme is included in ADP 2025-26 for establishment of fruit & vegetable market at Bara, Khyber.	The Administrative Department may prepare the proposal for placement before the PDWP after proper scrutiny			
	Sub-Total (II)	3,975.00						
	Grand Total (I+II)	99,185.00						

21. It may be noted that Peshawar Uplifting & Beautification has remained in focus by launching various schemes from ADP sources. The portfolio of Peshawar related schemes in Urban Development Sector are as under:

Table – II

(Rs. in Million)

S.#	Project Name	Cost	Exp: upto June 2025	Allocation CFY	TF Beyond 2025-26
1	110326 - Municipal Services Delivery Project. (USAID Assisted)	1,105.000	978.290	7.501	119.209
2	251299- Establishment of Model Graveyard in Peshawar	500.000	-	100.000	400.000
3	251565- Improvement & Rehabilitation works in Sabzi Mandi, Inqalab Road Peshawar	160.000	-	0.001	159.999
4	130647-Peshawar Uplift Programme	10,000.000	8,201.200	300.000	1,498.800
5	190323-Const: of Detour Road	1,532.126	763.100	400.000	369.026

	Hayatabad remaining portion (Land and Construction Cost)				
6	190397- Improvement of Ring Road Southern Section	982.542	692.000	250.000	40.542
7	190454-Support to WSSP for expansion of operations into semi-urban areas of Peshawar	1,968.215	575.120	200.000	1,193.095
8	200113- Beautification of Peshawar (Phase- II)	500.000	350.000	150.000	-
9	200122-Diversion of Municipal effluents & Solid Waste Polluting the Major Canals of Peshawar City	2,554.900	371.050	300.000	1,883.850
10	210129- Rehabilitation / Improvement of Canal Patrol Road along Warsak Gravity Canal from RD 23+000 to RS 41+000 (Left & Right Banks)	709.060	502.000	207.060	-
11	210137-F/S for Construction of STP at Faqir Kalay Peshawar	46.430	-	46.430	-
12	210146-F/S for Rehabilitation of	24.610	0.480	24.130	-

	Shahi Khatta Drain Peshawar				
13	240450-Constr: of Northern Section of Ring Road (Missing Link) from Warsak Road to Nasir Bagh Road (Phase-I)	9,672.050	2,000.000	2,500.000	5,172.050
14	251297- Improvement of Water Supply Distribution Network in Peshawar	1,140.247	-	100.000	1,040.247
	Total	29,790.180	14,433.240	4,585.122	11,876.818

22. At present, multiple interventions are underway in Peshawar under the Local Government and Urban Development sectors for improvement of infrastructure as well as services. The Local Government and Urban Development sectors are already under stress financially. The financial position of these sectors is as under:

Urban Development Sector:

·Total Portfolio: Rs. 87,936.282 million

·Throw forward: Rs. 42,442.546 million

Local Government Sector:

·Total Portfolio: Rs. 33,354.824 million

·Throw forward: Rs. 23,709.430 million

23. As highlighted by the Finance Department in its comments, the Annual Development Programme (ADP) for the current financial year has already expanded from the originally approved Rs. 195.000 billion to Rs. 223.703 billion due to supplementary grants amounting to Rs. 28.703 billion. In addition, further supplementary grants aggregating approximately Rs. 21.000 billion are either approved or under process, which may increase the ADP size to around Rs. 244.704 billion. Furthermore, with the approval of the Chief Minister, Khyber Pakhtunkhwa Planning and Development has notified 218 High Priority Projects across all sectors and as per Financial Phasing additional funds of Rs.90 billion are required for the CFY for timely completion of these projects. Therefore, it is imperative that Finance department must clearly indicate the availability of fiscal space for the proposed interventions. Planning and Development department on its part will meticulously examine and evaluate and process the PC-1s of the proposed schemes for swift implementation.

24. In view of the foregoing, the following course of action is proposed:

i. While implementing above mentioned interventions, it must be ensured that duplication of works is avoided by identifying the gaps and

deficiencies in the existing infrastructure works carried out in Peshawar. The proposed interventions should be financially viable in their true spirit to effectively serve the objective of revitalization.

ii. The missing link of Ring Road Phase-II (Non-ADP proposal) may be taken up on priority to ensure continuity of traffic flow and provide a functional thoroughfare.

iii. The 05 approved PC-II schemes at S.No 03, 08, 09, 11 and 12 in table-I may proceed as planned.

iv. Throw forward liability of ongoing approved schemes for Peshawar amounting to Rs. 11.877 billion (Table-II) may be arranged by the Finance department on priority for completion of the 14 ongoing schemes.

v. Availability of the fiscal space over and above the already committed funds for various sectors must be created and indicated for swift implementation of the proposed interventions as per the given timelines.

25. If additional fiscal space becomes available and the Finance Department provides clear financial guidance, the proposed schemes may be executed in a phased manner, ensuring that urban mobility is maintained and commuters are not adversely affected during implementation.



(ISLAM ZAIB)

ADDITIONAL CHIEF SECRETARY
PLANNING & DEVELOPMENT

17-02-2026

CHIEF SECRETARY GOVT OF KHYBER PAKHTUNKHWA

26. Add views please.



(SHAHAB ALI SHAH)

CHIEF SECRETARY GOVT OF KHYBER
PAKHTUNKHWA

17-02-2026

SECRETARY - FINANCE

27. The summary has been re-examined. The Peshawar Revitalization Plan envisages a multi-sectoral, fast-tracked development initiative aimed at transforming the provincial capital into a smart city, featuring smart mobility, smart infrastructure, and a smart environment. The subject plan proposes the execution of 36 ADP and Non-ADP schemes, with a projected total cost of Rs. 173.8 billion and current-year requirement of Rs. 49.74 billion [Annex II](#).

28. Pursuant to the in-principle approval of the concept by the Honorable Chief Minister, KP, the summary was moved by the Local Government Department, on which this department furnished detailed comments (Paras 9 to 19 above). Another summary was initiated by Irrigation Department [Annex III](#), on which both P&D and Finance Departments provided their views (Paras 8 to 10 and 11 to 13, respectively). The Additional Chief Secretary (General) also added comprehensive comments on the summary (Paras 15 and 16). It is pertinent to mention that summaries relating to projects of WSSP, Public Health Engineering, and PKHA have not yet been received.

29. As noted in Para 15, the size of the ADP for the current financial year on the settled side has increased considerably from the initially approved Rs. 195 billion to Rs. 223.703 billion. Furthermore, additional supplementary grant cases aggregating approximately Rs. 25.000 billion, may further enhance the ADP size to around Rs. 248.704 billion. Thereby, inclusion of the current-year requirement of Peshawar Revitalization Plan amounting to Rs. 49.74 billion under the proposed plan is likely to increase the total outlay to approximately Rs. 298 billion.

30. Furthermore, P&D Department vide Para 23, has pointed out that funds amounting to Rs. 90 billion will be required during the current financial year for 218 high-priority projects notified on the directions of the Honorable Chief Minister, KP. In Para 21, P&D Department has also highlighted various ongoing development interventions in the capital city, warranting careful consideration to avoid duplication of efforts and resources under the proposed Plan. Comments provided by P&D Department in Para 20 on each proposed scheme indicate that most of the schemes are at preliminary stages and have yet to be appraised and approved.

31. Regarding the summary moved by Irrigation Department [Annex III](#), the Additional Chief Secretary (General) has observed that the creation of parallel Non-ADP schemes may lead to duplication and increased sectoral liabilities. He has therefore proposed the establishment of a single coordinated framework under the aegis of P&D Department, as the custodian of planning and development in the province, to spearhead the proposed plan through mapping of existing works under various schemes and the preparation of a centralized dashboard at the P&D level for tracking all components.

32. In view of the complexity of the initiative and its significant financial implications, Finance Department endorses the viewpoint of the ACS (G) and further proposes the following:

- i. P&D Department, in coordination with Local Government, Irrigation, C&W, and PHE Departments, may examine the proposed interventions in light of ongoing development initiatives to avoid duplication.
- ii. Based on this exercise, the most feasible schemes; both technically and from an implementation perspective, may be recommended for funding during the current financial year. Finance Department will consider funding these schemes subject to the availability of fiscal resources.
- iii. An exercise involving intra- and inter-sectoral re-appropriation of funds is urgently required to ease fiscal pressure on the exchequer and to minimize the plan's impact on other critical priority sectors.
- iv. As decided by the Honourable Chief Minister, the total ADP size shall be maintained at Rs. 250 billion for the current year.



(CAPT (R) KAMRAN AHMED AFRIDI)
SECRETARY FINANCE
23-02-2026

CHIEF SECRETARY GOVT OF KHYBER PAKHTUNKHWA

33. Submitted for orders please.



(SHAHAB ALI SHAH)
CHIEF SECRETARY GOVT OF KHYBER
PAKHTUNKHWA
02-03-2026

CHIEF MINISTER KHYBER PAKHTUNKHWA

34. **Chief Secretary, ACS P&D, Secretaries Finance & Local Govt to discuss jointly.**

(MUHAMMAD SOHAIL AFRIDI)
CHIEF MINISTER KHYBER
PAKHTUNKHWA
03-03-2026

CHIEF SECRETARY GOVT OF KHYBER PAKHTUNKHWA

35. .

(SHAHAB ALI SHAH)
CHIEF SECRETARY GOVT OF KHYBER
PAKHTUNKHWA
03-03-2026

SECRETARY - LOCAL GOVERNMENT, ELECTIONS & RURAL DEVELOPMENT

36. in response to para 34/ S Meeting held . Summary re-submitted, please.

(ZAFAR UR ISLAM)
SECRETARY LOCAL GOVERNMENT,
ELECTIONS & RURAL DEVELOPMENT
06-03-2026

CHIEF SECRETARY GOVT OF KHYBER PAKHTUNKHWA

37. Re-submitted, please.

(SHAHAB ALI SHAH)
CHIEF SECRETARY GOVT OF KHYBER
PAKHTUNKHWA
06-03-2026

CHIEF MINISTER KHYBER PAKHTUNKHWA

38. **May be placed before the Cabinet.**

(MUHAMMAD SOHAIL AFRIDI)

CHIEF MINISTER KHYBER

PAKHTUNKHWA

06-03-2026

PSCM.CMSECT - CM SECRETARIAT - 23-07-2026

Sector	Nomenclature	Cost (M)
Home	Strengthening of CTD Mobility, Arms, Equipment and Modern Response Architecture	7,770.340
Home	Establishment of district-level CTD setups across KP	6,441.63
Home	Procurement of specialized equipment for the Special Branch	2,543.905
Road	Construction of Kumbar Bypass Road (3.5KM) District Dir Lower	1,380.825
HED	Construction of BS Block/ Upgradation of School to Inter College at Federal Govt. Education Institutions (FGEIS) at Peshawar, Bannu, Kohat and D.I Khan	714.900
BOR	Non-ADP- Decretal Amount/Funds Of District Complex At Lilowani Distt: Shangla	531.575
Health	Establishment of Nursing College at Jamrud District Khyber (Non-ADP)	450.159
Health	Payment of Salaries for 345 IHP Vaccinators (BPS-12) for the period W.E.F 01.07.2024 to 30.06.2026	428.769
Health	Payment of Salaries and Arrears for 345 IHP Vaccinators (BPS-12) for the Period from July 01, 2024 to June 30, 2026 (Non-ADP)	428.769

Health	Request for Approval of Non-ADP Scheme titled "Strengthening of Newly Established 04 regional directorates in KP"	115.000
Road	Reconstruction/Rehabilitation of RCC Bridge at Swargali Lora Road (3KM) (Malmoola Haroo Bridge District Abbottabad	92.000
Population	Establishment of 10 Adolescent & Sexual Reproductive Health Centers	22.631
Population	Establishment of 10 Adolescent & Sexual Reproductive Health (ASRH) Centers "as NON-ADP Scheme to Clear Pending Liabilities Of 2024-25	22.631



CHIEF MINISTER'S SECRETARIAT
KHYBER PAKHTUNKHWA

MINUTES OF THE MEETING

Subject: **MINUTES OF THE MEETING OF THE PESHAWAR REVITALIZATION PLAN**

Chair:	The Honorable Chief Minister, Khyber Pakhtunkhwa.
Date & Time:	Wednesday 27 th January, 2026, 02:00 pm.
Participants (Physically present):	Minister for Local Government/ HED, Minister for Information and Public Relations, Secretaries Finance, P&D, LG & RDD and Team, Commissioner Peshawar, Special, Chief Economist P&D Deputy Commissioner Peshawar, SSP Traffic, Peshawar, DG PDA, CEO WSSP, Director Reforms LGERD Dept, Secretary LCB, Representatives of CMG, PHED, PKHA, Irrigation.
Discussion Point:	Peshawar Revitalization Plan.

Discussion:

The meeting commenced with a recitation from the Holy Quran, followed by an in-depth presentation by the Local Government Department, which is tasked with overseeing the Peshawar Revitalization Plan. The department outlined that The Peshawar Revitalization Plan is conceived as a comprehensive initiative aimed at modernizing the city's urban infrastructure to meet the demands of the rapidly growing population. It focuses on improving key areas such as service delivery, traffic management, sanitation, and public transport. By addressing these pressing urban challenges, the plan seeks to enhance the quality of public services, upgrade infrastructure, and create a more sustainable, livable environment for the city's residents. Through a series of high-impact projects, the plan is designed to transform Peshawar into a modern, efficient, and business-friendly city that can accommodate its expanding population and support long-term urban growth.

Some key elements discussed included:

Portfolio Scope:

The total investment for the revitalization plan amounts to Rs. 173.855 billion, focused on high-priority projects aimed at upgrading the city's infrastructure.

Funding Structure:

The funding sources for the plan include Rs. 35.540 billion from the Annual Development Program (ADP), Rs. 46.500 billion from the Khyber Pakhtunkhwa Cities Improvement Program (KPCIP), and Rs. 91.815 billion from non-ADP sources.

Urgency of Funds:

A sum of Rs. 49.742 billion is required for the current financial year (CFY) to ensure that the most critical projects are initiated without delay.

Project Details:

The presentation provided detailed timelines and budget allocations for a variety

Secy: Finance KPK

Diary No. 3625

Date: 11/2/26

9228-2-2026

SO Dev: III

13/2/26

of projects, including road construction, park developments, public transport improvements, and upgrades to essential city infrastructure such as street lighting:

S#	Project Name	Commencement/ Ground Breaking Date	Cost (Tentative) (Rs. in Million)	Funds Required in CFY (Rs. in Million)
PESHAWAR DEVELOPMENT AUTHORITY				
1	Construction of Northern Section of Ring Road (Missing Link) from Warsak Road to Nasir Bagh Road (Phase-II – Remaining Components)	01-03-2026	9,841	5,000
2	Installation/Rehabilitation of Electric Poles/Lights, Cabling, etc. (Ring Road, GT Road, Jamrud Road)	01-03-2026	500	500
3	Construction of underpasses on University Road, Ramdas-Chungi and Lahori Chowk (ADP)	01-03-2026	14,000	5,000
4	Miyawaki Urban Forests and Smart Artificial Forest	15-03-2026	525	525
5	Construction of Underpasses at Traffic Hotspots on Ring Road (ADP)	15-03-2026	9,990	7,000
6	Uplifting of Existing 34 no. Parks	15-04-2026	1,000	600
7	Upgrading/Uplifting Major Arterial Roads of Peshawar City (35 Roads)	16-04-2026	19,905	5,000
8	Undergrounding PESCO Supply cabling (Pir Zakuri to Karkhano)	11-05-2026	5,246	2,000
9	Construction of Link Road (Hayatabad Industrial Estate to Northern Bypass and Frontier Road) (ADP)	25-05-2026	3,500	2,000
10	Construction of Ring Road Missing Link (Nasir Bagh to RMT) (Phase-III)	01-07-2026	9,462	500
11	Development of Theme Park	15-08-2026	2,314	200
12	Development of Hi-tech Children Park	15-08-2026	750	750

10-2-2026

13	Construction of Pir-Zakori Cloverleaf Interchange	15-10-2026	18,000	200
14	F/S Transport Modelling and Public Transport	03-03-2026	90	90
15	F/S Uplifting, Conservation and Restoration of Walled City	04-03-2026	57	57
16	F/S of Frame of Peshawar	05-03-2026	30	30
Sub-Total (I)			95,210	29,452
LOCAL COUNCIL BOARD				
17	Procurement of Additional Funeral Vehicles	15-03-2026	175	175
18	Installation of New & Repair of old Street Lights	18-03-2026	300	300
19	Establishment of four Slaughterhouses	25-10-2026	1,000	500
20	Establishment of Fruit & Vegetable Markets	25-10-2026	2,500	1,400
Sub-Total (II)			3,975	2,375
PAKHTUNKHWA HIGHWAYS AUTHORITY				
21	F/S & Design for Construction of Link Roads from University Road to Ring Road (Northern Section)	13-06-2026	4,000	1,000
22	ADP Scheme No. 1410/251425 - F/S and Design for Widening of Peshawar Warsak Road from St. Mary's School to Ring Road	23-07-2026	7,000	1,000
Sub-Total (III)			11,000	2,000
WATER & SANITATION SERVICES PESHAWAR				
23	Additional Vehicles in existing jurisdiction	14-08-2026	3,270.95	2,556.42
24	Improvement in existing LFS and TS	21-03-2026	2,297.12	1,425.06

10-2-2026

25	Procurement of Electric Road Cleaners	21-10-2026	372.52	218.89
26	Improvement of WS System (WSSP)	25-12-2026	2,855.94	1,310.78
27	Improvement in WS Network (WSSP)	23-03-2027	1,140.25	438.15
28	Urban Flooding Hotspots	28-03-2027	1,409.18	305.45
29	Drains and Sewers Rehabilitation	28-06-2027	11,096.00	2,791.15
30	Rehab of Shahi Katta Drain	28-06-2026	3,300.78	482.54
31	Construction of Faqir Kille STP	02-10-2026	17,520.00	2,848.99
Sub-Total (IV)			43,412.74	12,377.43
PUBLIC HEALTH ENGINEERING DEPARTMENT				
32	New Water Supply Schemes	01-03-2026	3258.5	438.23
33	Rehabilitation and Upgradation of Existing Non-Functional Water Supply Schemes	01-03-2026	986.867	200
Sub-Total (V)			4245.367	638.23
IRRIGATION DEPARTMENT				
34	Uplift/Dualization/Beautification of Roads and Allied Works in Kabul River Canal System and Irrigation Infrastructure in District Peshawar	01-04-2026	6,636.82	1,000
35	Clearance/Improvement and Revamping of Budni Nullah and its Allied Drainage System District Peshawar	01-04-2026	5,525.70	1,000
36	Rehabilitation / Up-Gradation of Canal Patrol Road along L/S of Warsak Lift Canal from Detour Road (RD: 45+000) to Kohat Road (RD: 101+000), District Peshawar	30-03-2026	3,850.00	900
Sub-Total (VI)			16,012.52	2,900

10-2-2026

Grand Total (I+II+III+IV+V+VI)	173,855.62	49,742.66
--------------------------------	------------	-----------

Decisions:

- 1. In-Principle Approval:**
The forum granted in-principle approval for the Peshawar Revitalization Plan to proceed with detailed planning and coordination. This approval allows the various departments to move forward with the next steps of planning, coordination, and implementation. The decision underscores the government's commitment to improving the city's infrastructure and urban environment.
- 2. Timely Fund Release:**
The Finance and P&D Departments will ensure timely availability of funds to support project progression. This decision emphasizes the importance of having resources available on time to avoid project delays, which could compromise the success of the initiative.
- 3. Inclusion of Additional Theme Park:**
An additional theme park will be included in the revitalization plan, with land identified by PDA in coordination with the Education and Sports Department. This project will enhance the city's recreational infrastructure and provide much-needed spaces for families and children, contributing to the social and cultural development of the city.
- 4. Transfer of Maintenance Responsibility:**
The maintenance of Canal Patrol Road (Nasir Bagh Road) will be transferred to the Peshawar Development Authority (PDA). The PDA's expertise in urban planning and infrastructure management ensures that this key road will be properly maintained, supporting the city's long-term development goals.
- 5. Cabinet Submission for Final Approval:**
The concerned departments will prepare and submit detailed summaries to the Provincial Cabinet for approval. This step is crucial for securing formal governmental endorsement and ensuring that the revitalization efforts receive the necessary political and administrative support.
- 6. Release of Pending Funds for Peshawar Uplift Plan (PUP II):**
Pending funds for PUP II will be released to maintain the progress of ongoing projects. Timely disbursement of these funds is essential to maintain the progress of projects that are already underway and ensure that they are completed on schedule.
- 7. Establishment of Project Coordination and Monitoring Unit (PCMU):**
A Project Coordination and Monitoring Unit (PCMU) will be established within the Local Government Department to oversee the revitalization plan. The PCMU will be tasked with overseeing the implementation, coordination, and progress of all projects, ensuring that the revitalization plan stays on track and achieves its goals within the allocated timeframes.
- 8. Financial Re-appropriation for CFY:**
The Finance and P&D Departments will facilitate the re-appropriation of funds for the ADP share in the current financial year. In case of any shortfall,

9202-2-01
H3H

supplementary grants will be provided to ensure that no project is delayed due to financial constraints.

Implementation Points:

1. In-principle approval granted for the Peshawar Revitalization Plan to move forward with detailed planning.
2. Finance and P&D Departments to ensure prompt release of funds for all projects.
3. All executing agencies must adhere to the agreed-upon timelines.
4. PDA to identify land in collaboration with the Education and Sports Department for the new theme park.
5. Maintenance of Canal Patrol Road transferred to PDA for specialized supervision.
6. Summaries for final Cabinet approval to be initiated by the concerned departments.
7. Pending funds for PUP II to be released to ensure the timely completion of ongoing projects.
8. Local Government Department to set up the Project Coordination and Monitoring Unit.
9. Finance and P&D to ensure re-appropriation of funds or provide supplementary grants for CFY.

The meeting ended with a vote of thanks from the Chair.

NOTE: Formal summaries, where explicit approval of the Hon'ble Chief Minister or the Cabinet is required, May be initiated separately.

10-2-2026
#

 16-2-2026
 Muhammad Hamza Mutahir
 Section Officer (Dev-III)

No. SO(Dev-III)/CMS/KP/2-86/ Peshawar Revitalization Plan /2026 /600

Copy forwarded to:-

1. Minister for Local Government & HED, Khyber Pakhtunkhwa.
2. Minister for Information and Public Relations, Khyber Pakhtunkhwa.
3. Secretary LGE & RDD Department, Khyber Pakhtunkhwa.
- ✓ 4. Secretary Finance Department, Khyber Pakhtunkhwa.
5. Secretary P&D Department, Khyber Pakhtunkhwa.
6. Secretary PHE Department, Khyber Pakhtunkhwa.
7. Secretary Irrigation Department, Khyber Pakhtunkhwa.
8. Commissioner Peshawar Division, Khyber Pakhtunkhwa.
9. Chief Economist P&D Department, Khyber Pakhtunkhwa.
10. Deputy Commissioner Peshawar.
11. Secretary Local Council Board.
12. SSP Traffic, Peshawar.
13. Managing Director Pakhtunkhwa Highways Authority.
14. Director General Peshawar Development Authority.
15. Director Reforms LGE & RDD Department.
16. Chief Executive Officer WSSP.
17. PSO to Chief Secretary Khyber Pakhtunkhwa.
18. PSO to Chief Minister Khyber Pakhtunkhwa.
19. Special Secretary to Chief Minister Secretariat.
20. PS to Principal Secretary to Chief Minister Khyber Pakhtunkhwa.

 16-2-2026
 Muhammad Hamza Mutahir
 Section Officer (Dev-III)



GOVERNMENT OF KHYBER PAKHTUNKHWA
IRRIGATION DEPARTMENT



DD(IRRIGATION)/17713663251805337/2026

23-01-2026 03:30 PM

SUMMARY FOR THE CHIEF MINISTER

Subject APPROVAL OF SCHEMES UNDER PESHAWAR REVITALAZTION PLAN (IRRIGATION DEPARTMENT)

Peshawar, the capital city of Khyber Pakhtunkhwa, requires systematic uplift and infrastructure restoration to reclaim its historic glory and improve the quality of life for its residents. The Provincial Government aims to achieve this objective through sustained efforts and targeted public investment. In this context, a comprehensive initiative titled “Peshawar Revitalization Plan” has been envisaged by the Provincial Government, of which the below-mentioned projects form an integral part.

2. The plan focuses on infrastructure improvement and strategic interventions to uplift the city’s image and restore its identity as “City of Flowers”. For this purpose, a series of meetings were held and high impact/priority projects were identified by the elected representatives/MPA of Peshawar. Subsequently, Irrigation Department undertook in-house working and tentative cost estimates for each project were prepared.

3. The Projects under the Peshawar Revitalization Plan were presented to the Hon’ble Chief Minister Khyber Pakhtunkhwa during a meetings held on 30-12-2025 and 22.01.2026 and were approved in principle

4. The timelines and financial requirements of the approved projects have been finalized and reflected in the progress tracking sheet of Peshawar Revitalization Plan **[Flag-A]** as summarized below.

S#	Project Name	Proposed date of Commencement/ Ground Breaking	Tentative Construction Cost (Million)	Funds Required in the CFY (Million)
1	Uplift/Dualization/Beautification of Roads and Allied Works in Kabul River Canal System and Irrigation Infrastructure in District Peshawar.	01-03-2026	6636.822	1000
2	Clearance /Improvement and Revamping of Budni Nullah and its Allied Drainage System District Peshawar	01-03-2026	5525.703	1000
3	Rehabilitation/Upgradation/Construction of Canal Patrol Road along Both Sides of Warsak Lift Canal from Detour Road (RD 45+000) to Kohat Road (RD 101+000), District Peshawar.	01-03-2026	3850	900
Total Rs.			16012.525	2900

5. In view of the above, it is proposed that the schemes listed at para-4 may be placed before the **Provincial Cabinet** for approval, along with approval of a supplementary grant of **Rs. 2900.00 million** during the CFY to enable Irrigation Department to ensure timely execution of the projects in accordance with the approved timelines.

6. 5. Para-5 is submitted for approval of the Honorable Chief Minister Khyber Pakhtunkhwa, please.



(ABDUL BASIT)
SECRETARY IRRIGATION
23-01-2026

MINISTER - IRRIGATION

7. Submitted for approval, please.



(RIAZ KHAN)
MINISTER IRRIGATION
28-01-2026

ADDITIONAL CHIEF SECRETARY - PLANNING & DEVELOPMENT

8. Irrigation department has proposed 03 Nos. schemes under the Peshawar Revitalization Plan indicated at para-4/S having financial outlay of Rs. 16.012 Billion with 2.900 Billion as supplementary grant to be placed before the provincial Cabinet for approval. The nature of the schemes for the Revitalization Plan proposed by Irrigation Department indicated at Para-4/S include uplifting/Dualization of Roads along Kabul River Canal, Revamping of Budni Nulah and Rehabilitation/upgradation of roads along both sides of Warsak Lift Canal from Detour Road to Kohat Road District Peshawar.

9. Following similar nature schemes are already included in water sector ADP costing Rs. 34.9 Billion with CFY allocation of Rs. 2.8 Billion(**Annex-II**).

S. No	Name of the Scheme	Cost	Previous Exp.	Allocation CFY	Release CFY	Exp. CFY
1	200242 - Construction of different canal roads and overhead bridges/Lining/Pavement of canals/construction of nullah/water channels/FPW at UCs Urmar Payan, Mera Kachuri, Tarnab, Budhni, Phandu, Chamkani, Mian Gujar and Hindki Daman etc District Peshawar	498.3	289.50	114.50	99.50	21.29

2	210426- Solarization, Improvement, Rehabilitation, Augmentation of existing Tube Wells in District Peshawar	100.0	49.60	50.37	35.26	20.56
3	210660 - Construction and improvement of canal patrol road and bridges along warsak lift canal from RD: 101+000 to Rd: 153,000 on both sites (Kohat road to Shmashato road District Peshawar)	1995.00	475.10	100.00	70.00	45.00
4	210661 - Improvement/Rehabilitation of Mandhra khel drainage system union council Larama near Bakhshi Pul District Peshawar	150.00	86.20	63.83	44.68	15.71
5	210666 - Providing protection to Chua Gujar bridge (Heritage) on Bara River district Peshawar .	50.00	17.00	33.00	23.10	14.85
6	210756 - Construction of Flood Protection Wall and Fencing along Budni Nullah District Peshawar.	150.00	76.10	73.87	51.71	31.84
7	250225 - Desiltation of Budni Nullah in critical reaches District Peshawar	200.00	0.00	50.00	0.00	0.00
8	251059 - Improvement/Rehabilitation of canal Patrol road and allied works along both sides of Hazar Khani Branch Canal from Rd: 16+900 to Rd 36+000 in reaches (Peshawar Division District Peshawar)	850.00	0.00	100.00	0.00	0.00
9	250132 - Reconstruction/ Rehabilitation of Warsak Left Bank Canal from RD:56+000 (Subhan Khwar) to RD 72+000 (Akram Dag) i/c Canal Patrol Road in the ambit of Warsak Canal Division Peshawar	750.00	0.00	250.00	0.00	0.00
10	251497 - Construction of Flood Protection works / irrigation Channel, Check Dam and Canal Patrol Roads in Central Districts of Khyber Pakhtunkhwa (Swabi, Mardan, Charsadda, Peshawar and Nowshera).	5300.00	0.00	800.00	0.00	0.00
11	250212 - Restoration, Rehabilitation & Improvement of Canal Systems, Irrigation infrastructure in Peshawar	900.00	0.00	77.00	0.00	0.00
12	170335- Remodelling of Warsak Canal System in Peshawar and Nowshera districts (Provincial Share Rs. 5568.79).	23939.6	4201.70	1098.51	803.46	803.46
	Total	34882.9	5195.20	2811.08	1127.71	952.71

Furthermore, Water Sector ADP has 221 Nos. schemes with huge throw-forward liability of Rs. 171.854 billion with CFY allocation of Rs. 26.755 billion which will require 6.5 years to complete the existing portfolio. Therefore, inclusion of similar nature schemes will not only result in duplication of works but also resources as well. It would also substantially increase the throw-forward liability of the water sector.

10. Keeping in view the position explained at para-8-9/S, it is suggested that the already included similar nature schemes in water sector ADP for district Peshawar be considered under the Revitalization Plan and allocation of the said schemes may be enhanced accordingly. By doing so, these schemes will be completed early, purpose of Revitalization Plan will be achieved, benefits will be delivered to the populace within the stipulated timeframe and throw-forward liability of water sector will not increase much.

Furthermore, approval of Non-ADP schemes costing Rs.16.012 billion with Rs 2.90 billion required for the CFY as Supplementary Budgetary grant is contingent upon availability of fiscal space. Therefore, Finance department may add views enroute, please.

(LT. (RTD) ISLAM ZEB)
ADDITIONAL CHIEF SECRETARY
PLANNING & DEVELOPMENT
05-02-2026

SECRETARY - FINANCE

11. The instant summary has been examined. At the outset, it is respectfully stated that the initiative reflected in the summary is recognized as a serious and well-intentioned effort aimed at addressing priority development needs of the province. Finance Department remains fully cognizant of the strategic importance of such initiatives and supports their progression within the framework of sound planning, prioritization, and fiscal sustainability. However, it is observed that in terms of Para-4.4 of the Khyber Pakhtunkhwa Project Manual, all development projects costing Rs. 500 million and above are required to be supported by duly completed feasibility study, which is the mandate of Planning & Development Department to examine, validate, and prioritize the proposed projects, in consultation with the Administrative Department. All three projects mentioned in Para-4 above cost above Rs 500 million, for which a feasibility study is required. In this regard, it would be appropriate for Planning & Development Department to examine the readiness, sequencing, and prioritization of the proposed projects, in consultation with the Administrative Department, before the matter is taken up for financial appraisal.

12. From an overall fiscal management perspective, it is submitted that the size of the Annual Development Programme (ADP) for the current financial year has already expanded from the originally approved Rs. 195.000 billion to Rs. 223.703 billion, following the release of supplementary grants amounting to Rs. 28.703 billion. Furthermore, additional supplementary grant cases, aggregating approximately Rs. 21.000 billion, are either approved or under process, which may further enhance the ADP size to around Rs. 244.704 billion.

13. It is further submitted that Local Government Department has also initiated a summary titled "Peshawar Revitalization Plan" comprising of 20 Non-ADP schemes costing Rs. 99.182 billion, with current year allocation of Rs. 31.827 billion under review. Inclusion of these Non-ADP schemes along with the 3 proposed schemes in Para-4 above would potentially enhance the current year's development portfolio to approximately **Rs. 279.431 billion**. In view of the above, Finance Department proposes that the projects proposed within the Peshawar Revitalization Plan may be reviewed holistically and consolidated into one envelope under the chairmanship of Additional Chief Secretary Planning & Development, keeping in mind the fiscal constraints outlined above and the scope for funding through intra and inter-sectoral reappropriation wherever possible, as desired by the Honourable Chief Minister, Khyber Pakhtunkhwa.

**(CAPT (R) KAMRAN AHMED AFRIDI)**

SECRETARY FINANCE

16-02-2026

CHIEF SECRETARY GOVT OF KHYBER PAKHTUNKHWA

14. Add views please.

**(SHAHAB ALI SHAH)**

CHIEF SECRETARY GOVT OF KHYBER

PAKHTUNKHWA

17-02-2026

ADDITIONAL CHIEF SECRETARY (GENERAL) ESTABLISHMENT AND ADMINISTRATION - ESTABLISHMENT

- 15.
1. The 3 schemes proposed by Irrigation Department under the Peshawar Revitalization Plan have already been approved in principle by the Hon'ble Chief Minister.
 2. The objective of undertaking visible, high-impact infrastructure interventions in the provincial capital is appreciated.
 3. However, before the matter is placed before Cabinet with a supplementary grant of PKR 2,900 million during the current financial year against a total outlay of PKR 16,012.525 million, certain structuring aspects require consolidation to ensure that the initiative remains technically coherent, fiscally sustainable and execution-oriented.
 4. Ref. Annex-II multiple schemes of similar nature: canal patrol roads, Budni Nullah works, canal rehabilitation and flood protection, are already part of the water sector ADP portfolio for District Peshawar
 5. The water sector also carries substantial throw-forward liability (as highlighted by ACS P&D at Para-9/S).
 6. In this context, creation of parallel Non-ADP schemes of overlapping scope may result in duplication of components and increase sectoral liability (as observed by ACS P&D at Para-9/S)

7. Further, each of the proposed schemes exceeds PKR 500 million and therefore requires feasibility and technical validation under the Project Manual framework prior to financial appraisal (as pointed out by Finance Department at Para-11/S)
8. Finance Department has also drawn attention to the expanding size of ADP and supplementary grants already processed and under consideration (Para-12/S), as well as parallel proposals under the Revitalization Plan from Local Government Department (Para-13/S)
16. In order to move forward in a structured and consolidated manner, it may be appropriate that
- (i) All projects proposed under the “Peshawar Revitalization Plan”, across Irrigation, Local Government and other relevant departments, be brought under a **single coordinated framework under ACS (P&D)**.
- (ii) Within that framework:
- Existing ADP PC-Is may be formally tagged as Revitalization components;
 - Proposed works may be mapped against already approved PC-Is to identify overlap;
 - Incremental scope, where required, may be incorporated through revised PC-Is;
 - Only residual uncovered components may be proposed as new schemes; and
 - A consolidated progress tracking dashboard may be maintained at P&D level to ensure visibility, sequencing and time-bound execution.



(MUHAMMAD ABID MAJEED)
ADDITIONAL CHIEF SECRETARY
(GENERAL) ESTABLISHMENT AND
ADMINISTRATION ESTABLISHMENT
17-02-2026

CHIEF SECRETARY GOVT OF KHYBER PAKHTUNKHWA

PROJECT BRIEF

1. Uplift/Dualization/Beautification of Roads and Allied Works in Kabul River Canal System and Irrigation Infrastructure in District Peshawar.

The Uplift, Dualization, and Beautification of the Kabul River Canal (KRC) system is a landmark infrastructure initiative designed to modernize the irrigation network and urban transit of District Peshawar. The project focuses on a significant stretch of the main canal from RD 8+000 to RD 110+000, with specialized works on the Hazar khani Branch from RD 0+000 to RD 9+000. A critical engineering highlight is the conversion and rehabilitation of the existing syphon into a modern Aqueduct at RD 50+000 on the Hazar khani Branch. This ensures uninterrupted water flow across natural terrain, maintaining the agricultural lifeblood of the region. The system manages a substantial Culturable Command Area (CCA) of 48,700 acres, serving thousands of irrigators with a design discharge of 450 cusecs.

The project's primary innovation lies in the dualization of the Canal Patrol Roads, transforming traditional maintenance tracks into high-standard public thoroughfares. By paving and widening these roads between RD 8+000 and RD 110+000, the government has created a vital arterial bypass that connects the outskirts of Peshawar directly to major hubs such as the Ring Road and GT Road. This provides the public with an efficient route to circumvent city center congestion. This "Road Factor" is further enhanced by extensive beautification and safety works, including solar-powered street lighting, landscaping, and the installation of safety fencing and railing to protect the densely populated residential areas along the canal banks.

Beyond improving urban transit, the project secures the long-term structural integrity of the irrigation infrastructure through Concrete (PCC) lining and retaining walls. These allied works prevent water seepage that could otherwise compromise the stability of the newly dualized roads. By integrating modern engineering with public utility, the project ensures that the 48,700-acre CCA remains highly productive while providing a safe, aesthetic, and efficient transport link for the general public, students, and farmers transporting produce to the markets of Peshawar.

2 **CLEARANCE / IMPROVEMENT AND REVAMPING OF BUDNI NULLAH AND ITS ALLIED DRAINAGE SYSTEM DISTRICT PESHAWAR.**

Budni Nullah, having a length of 24.56 KM, is a major drainage carrier of Urban & Rural Peshawar. Its starts from the confluence point of Dallas and Pir Bala Khwars D/S of Warsak Road and outfalls into Shah Alam River near Hindko Daman. The Nullah receives run off from Pir Bala Khwar, Dallas Drain, Shahi Katha, Charpariza Drain, Narry Khwar, Chora Khwar, Dab Khwar, Janjali Khwar & Kafoor Dheri Khwar; accommodating discharge from almost all drains in District Peshawar.

The Nullah, in its present condition, experiences over spilling at various locations along its length, thus inundating / flooding all the surrounding built up areas. This is due to reduced discharge carrying capacity of Nullah over the years due to heavy silt deposition.

The Budni Nullah was initially designed for a discharge capacity of 25000 to 35000 cusecs, but the Nullah in its present condition cannot even accommodate 18000 cusecs flow (as witnessed during flood on 2nd September 2025). Also, spillage of water results owing to weak / vulnerable banks.

The proposed project "Clearance / Improvement and Revamping of Budni Nullah and its Allied Drainage System District Peshawar" will enhance the capacity of Budni Nullah thus directly benefit the large population (1800000) residing in the proximity of Nullah, especially Darmangi Garden, Officer Colony, Al Moez Town, Khwaja Town, Madina Colony, Sardar Ahmad Jan Colony, Qazi Kalay; thus protecting 170000 No of infrastructures (Houses, Schools, Mosque & BHU's) from the devastation caused by floods. In addition, the project will avert unhygienic conditions resulting owing to flooding / inundation caused by floods, thus contributing significantly to the socio-economic uplift of people of Peshawar.

Uplift/Dualization/Beautification of Roads and Allied Works in Kabul River Canal System and Irrigation Infrastructure in District Peshawar.

The Uplift, Dualization, and Beautification of the Kabul River Canal (KRC) system is a landmark infrastructure initiative designed to modernize the irrigation network and urban transit of District Peshawar. The project focuses on a significant stretch of the main canal from RD 8+000 to RD 110+000, with specialized works on the Hazar khani Branch from RD 0+000 to RD 9+000. A critical engineering highlight is the conversion and rehabilitation of the existing syphon into a modern Aqueduct at RD 50+000 on the Hazar khani Branch. This ensures uninterrupted water flow

across natural terrain, maintaining the agricultural lifeblood of the region. The system manages a substantial Culturable Command Area (CCA) of 48,700 acres, serving thousands of irrigators with a design discharge of 450 cusecs.

The project's primary innovation lies in the dualization of the Canal Patrol Roads, transforming traditional maintenance tracks into high-standard public thoroughfares. By paving and widening these roads between RD 8+000 and RD 110+000, the government has created a vital arterial bypass that connects the outskirts of Peshawar directly to major hubs such as the Ring Road and GT Road. This provides the public with an efficient route to circumvent city center congestion. This "Road Factor" is further enhanced by extensive beautification and safety works, including solar-powered street lighting, landscaping, and the installation of safety fencing and railing to protect the densely populated residential areas along the canal banks.

Beyond improving urban transit, the project secures the long-term structural integrity of the irrigation infrastructure through Concrete (PCC) lining and retaining walls. These allied works prevent water seepage that could otherwise compromise the stability of the newly dualized roads. By integrating modern engineering with public utility, the project ensures that the 48,700-acre CCA remains highly productive while providing a safe, aesthetic, and efficient transport link for the general public, students, and farmers transporting produce to the markets of Peshawar

2. **REHABILITATION/UP-GRADATION/CONSTRUCTION OF CANAL PATROL ROAD ALONG BOTH SIDES OF WARSAK LIFT CANAL FROM DETOUR ROAD (RD 45+000) TO KOHAT ROAD (RD 101+000), DISTRICT PESHAWAR.**

Due to a rapid increase in population and the establishment of major townships such as Hayatabad, Regi, Al-Haram, Surizai, and several other emerging residential schemes, a significant shift of urbanization has taken place along the canal patrol road. Consequently, the canal patrol road has gradually transformed from a service/patrol road into a major communication and urban link road within the city. This change in functional status has invited heavy traffic volumes far exceeding its original design capacity, resulting in accelerated deterioration of the road surface and structure, thereby necessitating its widening and up-gradation.

The Warsak Lift Canal runs from Detour Road at RD 45+000 to Shamshatoo Road at RD 153+000. At present, the canal patrol road from Kohat Road to Shamshatoo Road is already under progress under the project titled “*Construction & Improvement of Canal Patrol Road and Bridges along Warsak Lift Canal from RD 101+000 to RD 153+000 on both sides.*” However, the remaining stretch from Detour Road) to Kohat Road is in a dilapidated condition and requires immediate rehabilitation, widening, and up-gradation to ensure continuity and effective linkage with the road section currently under execution.

The proposed project, “Rehabilitation/Up-Gradation/Construction of Canal Patrol Road along Both Sides of Warsak Lift Canal from Detour Road (RD 45+000) to Kohat Road (RD 101+000), District Peshawar,” will directly and indirectly benefit a number of villages and settlements including Landi Arbab, Mattani, Achinni Bala, Achinni Paya, Sufaid Dheri, Surband, Mashokheil, Suleiman Khel, Mashoggar, and other adjoining areas along the canal alignment. The total beneficiary population is estimated at approximately 180,000 persons.

In addition, the Warsak Lift Canal system commands a CCA of about 40,000 acres, serving nearly 14,000 irrigators, who will directly benefit from improved access, enhanced operational efficiency.

In nutshell, the proposed up-gradation will ensure improved accessibility for irrigators, local residents, and operation & maintenance staff, leading to more

efficient canal management. It will enhance connectivity between Detour Road, Kohat Road, Shamshatoo Road, and the canal command area, while strengthening linkages between minor roads and the Detour–Kohat Road. Moreover, the improved road will serve as an alternate route, helping to ease traffic pressure on the main Ring Road. Overall, the project will reduce canal maintenance costs and contribute significantly to socio-economic uplift, improved mobility, and enhanced farm-to-market access for the local population.

SECRET//NOFORN//SI//NF//CA//AT//20300720006

Schemes of District Peshawar (Annex-II)

Annex III

S. No	Name of the Scheme	Cost	Previous Exp.	Allocation CFY	Releases CFY	Ex CFY
1	200242 - Construction of different canal roads and overhead bridges/Lining/Pavement of canals/construction of nullah/water channels/FPW at UCs Urmar Payan, Mera Kachuri, Tarnab, Budhni, Phandu, Chamkani, Mian Gujar and Hindki Daman etc District Peshawar	498.30	289.50	114.50	99.50	21.00
2	210426 - Solarization, Improvement, Rehabilitation, Augmentation of existing Tube Wells in District Peshawar	100.00	49.60	50.37	35.26	20.00
3	210660 - Construction and improvement of canal patrol road and bridges along warsak lift canal from RD: 101+000 to Rd: 153,000 on both sites (Kohat road to Shmashato road District Peshawar)	1995.00	475.10	100.00	70.00	45.00
4	210661 - Improvement/Rehabilitation of Mandhra khel drainage system union council Larama near Bakhshi Pul District Peshawar	150.00	86.20	63.83	44.68	15.00
5	210666 - Providing protection to Chua Gujar bridge (Heritage) on Bara River district Peshawar .	50.00	17.00	33.00	23.10	14.00
6	210756 - Construction of Flood Protection Wall and Fencing along Budni Nullah District Peshawar.	150.00	76.10	73.87	51.71	31.00
7	250225 - Desiltation of Budni Nullah in critical reaches District Peshawar	200.00	0.00	50.00	0.00	0.00
8	251059 - Improvement/Rehabilitation of canal Patrol road and allied works along both sides of Hazar Khani Branch Canal from Rd: 16+900 to Rd 36+000 in reaches (Peshawar Division District Peshawar)	850.00	0.00	100.00	0.00	0.00
9	250132 - Reconstruction/ Rehabilitation of Warsak Left Bank Canal from RD:56+000 (Subhan Khwar) to RD 72+000 (Akram Dag) i/c Canal Patrol Road in the ambit of Warsak Canal Division Peshawar	750.00	0.00	250.00	0.00	0.00
10	251497 - Construction of Flood Protection works / irrigation Channel, Check Dam and Canal Patrol Roads in Central Districts of Khyber Pakhtunkhwa (Swabi, Mardan, Charsadda, Peshawar and Nowshera).	5300.00	0.00	800.00	0.00	0.00
11	250212 - Restoration, Rehabilitation & Improvement of Canal Systems, Irrigation infrastructure in Peshawar	900.00	0.00	77.00	0.00	0.00
12	170335 - Remodelling of Warsak Canal System in Peshawar and Nowshera districts (Provincial Share Rs. 5568.79).	23939.60	4201.70	1098.51	803.46	803.46
	Total	34882.90	5195.20	2811.08	1127.71	952.46